

The Engineer's comments to the Contractor's submission are as follows:
{9}.

The Engineer writes with reference to the subject cited above and the Contractor's letter referenced at
Dear Sir,

9. Contractor's letter no. MAHSR/T-3/NHSRCL/DGN/GEN/2026/4980 dated 13-03-2026

8. Engineer's letter no. T3-JHC-LT-26-0312, dated 27-02-2026
0000000364).

7. Contractor's document no. MAHSR/T-3/IFC/INT/GEN/2024/348 dated 08-07-2024 (IR-04-02-2026

6. Contractor's letter no. MAHSR/T-3/NHSRCL/DGN/GEN/2026/4757 dated 04-02-2026

5. Engineer's letter no. T3-JHC-LT-26-0172, dated 30-01-2026 17-2024 (IIR-

4. Meeting held on 28-01-2026

3. Contractor's letter no. MAHSR/T-3/NHSRCL/DGN/GEN/2026/4609 dated 08-01-2026

2. Checking and verification of OHE Mast Coordinates by T3 Contractor

1. Contract Agreement dated 10-06-2022

Reference:

602B Crossover location IN/2026/4980 dated 13-03-2026


Subject: Request for Engineer's direction regarding discrepancy in Sabarmati Depot Layout at 602A &
MAHSR-T-3].

State of Gujarat for the Project for Construction of Mumbai-Ahmedabad High Speed Rail [Package No.
Vadodara (MAHSR Km. 393.700) and Sabarmati Depot and Workshop (MAHSR Km. 509.875) in the
between.

The Engineer writes with reference to the subject cited above and the Contractor's letter referenced at {9}.

and Commissioning on Design-Build Lump Sum Price basis for Double Line High Speed Railway
Contract Name: Design, Supply and Construction of Track and Track related Works including Testing

The



Japan International Consultants for Transportation, Nippon Koei & Oriental Consultants Global
3-4-1 Marunouchi, Chiyoda-ku, Tokyo 100-0005, Japan
TEL : +81-3-6269-9868 FAX : +81-3-6269-9869

the interfacing contractors in strict accordance with ERGS Subdivision 04040 – Interface,
7. The Contractor is further advised to maintain continuous, proactive and effective coordination with for the Engineer review and approval.
6. Further, the Contractor is hereby advised to submit the revised rail sleeper arrangement drawings the Contract.
the solely the responsibility of the T-3 Contractor, in accordance with the relevant provisions of including but not limited to delays, rework, disruption, or interface-related impacts, shall remain information in timely manner, by the T3 Contractor, any consequences arising therefrom,
5. In view of the aforementioned deficiencies in interface management and failure to share correct critical interface matters with D2 and C8 Contractors remain unresolved.
meeting held on 06.04.2026, without prior intimation, is noted with concern, particularly as several Furthermore, the absence of the Contractor's Design Manager from the critical design interface Project and the inadequate engagement of the deployed design team for the T-3 works.
4. The above issue is attributable to the non-deployment of the Contractor's core design team on the verification, review, and coordination responsibilities.
contractor. This constitutes a serious lapse in the Contractor's obligation with respect to design discrepancy in crossover location in a timely manner to either the Engineer or the interfacing approved T-3 layout. Despite this, the Contractor failed to identify and notify the ~40 m
3. The Contractor has explicitly confirmed that it checked and plotted OHE mast coordinates on the proceeded on the basis of incorrect alignment data leading to avoidable discrepancies.
coordinated, and unambiguous interface management. As a result, the interfacing contractor communicated through multiple correspondences, the Contractor has failed to ensure clear, Contractor's interface coordination and information-sharing practices. As previously have been identified and highlighted at an earlier stage. This indicates deficiencies in the contractual alignment with the C-8 contractor in a timely and formal manner, the discrepancy could
2. Had the Contractor shared the rail sleeper arrangement drawings based on the correct T-3 of clarity in communication.
simultaneously requesting comments from the C-8 contractor, is contradictory and reflects a lack Contractor's statement that the AutoCAD file was shared "for information only," while that the Contractor itself issued drawings based on the C-8 alignment. Furthermore, the contractor does not reflect the factual position. On the contrary, documented evidence indicates
1. The Contractor's assertion that the T-3 alignment was properly shared with the interfacing
Ref. No.: T3-JHC-LT-26-0527 Date: 9 Apr. 2026
TEL : +81-3-6269-9868 FAX : +81-3-6269-9869
3-4-1 Marunouchi, Chiyoda-ku, Tokyo 100-0005, Japan
Japan International Consultants for Transportation, Nippon Koei & Oriental Consultants Global
FOR MUMBAI-AHMEDABAD HIGH SPEED RAIL PROJECT
CARS (IM-1) AND TRAINING SIMULATOR (TI-4) PACKAGES
ROLLING STOCK (R-1), SABARMATI DEPOT (D-2), INSPECTION & MAINTENANCE
PROJECT MANAGEMENT CONSULTANCY SERVICES FOR TRACK (T-1, T-2, T-3),



Ref. No.: T3-JHC-LT-26-0527

Date: 9 Apr. 2026

Coordination, and Cooperation with Other. Please note that any delay or disruption to the works of T-3 and/or C-8 arising from improper interface management and/or inadequate checking and

Contract. verification by the T-3 Contractor shall be solely attributable to the Contractor and shall be dealt

• does not absolve the Contractor from the responsibilities and commitments delineated in the instruction or in accordance with the provisions of the Contract; and

• this letter is not intended as, and should not be construed as an admission of any kind or an

Please note that:

in accordance with the provisions of the Contract.

Please note that the T-3 Contractor shall be solely attributable to the Contractor and shall be dealt

of T-3 and/or C-8 arising from improper interface management and/or inadequate checking and

Coordination, and Cooperation with Other. Please note that any delay or disruption to the works

• this letter is not intended as, and should not be construed as an admission of any kind or an

Ref. No.: T3-JHC-LT-26-0527 Date: 9 Apr. 2026

hasan under the Contract, which are expressly reserved; and

i, Nippon Koei & Oriental Consultants Global

ALL PROJECT

from the responsibilities and commitments delineated in the

(D-2), INSPECTION & MAINTENANCE

SERVICES FOR TRACK (T-1, T-2, T-3),

Contract.

Hiroyuki Mizui

Project Director (The Engineer)

Enclosures: Nil
JICC (PMC-TRS)

Project Director (The Engineer)

Hiroyuki Mizui

Enclosures: Nil.

2. GM/Track/Delhi/NHSRCL.

1. CPM/Civil/Vadodara/NHSRCL,

Copy to: