

Ref. No.: T3-JHC-LT-26-0301

Date: 27 Feb. 2026

M/s Larsen & Toubro Limited

MAHSR T-3 Project,

1st Floor, Plot No. 61, Zydex Industries, Gotri-Sevasi Road, Gotri,

Vadodara, Gujarat - 390021

Kind Attention: Mr. Akula S Phanendra Kumar (Project Manager, MAHSR T3 Package)

(Authorized Representative of M/s. Larsen & Toubro Limited)

Contract Name: Design, Supply and Construction of Track and Track related Works including Testing and Commissioning on Design-Build Lump Sum Price basis for Double Line High Speed Railway between Vadodara (MAHSR Km. 393.700) and Sabarmati Depot and Workshop (MAHSR Km. 509.875) in the State of Gujarat for the Project for Construction of Mumbai-Ahmedabad High Speed Rail [Package No. MAHSR-T-3].

Subject: Minutes of Meeting (MoM) – Factory Visit at Pandrol Rahee Tech. Pvt Ltd (Hyderabad)

Reference:

- 1) Contract Agreement dated 10.06.2022.
- 2) Non-Conformance Report: T3-QM-NC-26-92 (Unifier Record No. NCR-0145).

Dear Sir,

With reference to the subject, it has been observed that the coating system applied to the supplied E1883 clips is getting damaged at site. The same was verified at the Contractor's store, where it was further observed that the coating system was already damaged due to improper packing at the factory.

Please find enclosed, as Annexure-1, the Minutes of the Factory Visit held on 16 February 2026, which records the observations and actions required to identify the root cause of the issue.

As recorded in the Minutes of Meeting, the Contractor shall arrange to carry out the tape adhesion test in accordance with ASTM D3359-17 during the next FAT as a one-time test on the powder-coated panel to verify the paint quality, as the procedure was found satisfactory during the visit.

Furthermore, as per the clause, Cl. 1.1.20 of the Employer's Requirements (Technical Specifications) of Appendix-18: "Packaging shall be carried out by the method which shall not cause any damage to coating" the Contractor has to ensure the coating should not be damaged during transportation up to the Contractor store.



Ref. No.: T3-JHC-LT-26-0301

Date: 27 Feb. 2026

Any damage to the clips shall not be accepted at site, and the defective clips shall be replaced. In this regard, the Contractor is advised to submit a detailed methodology for the replacement of defective clips for review and approval.

Notwithstanding the Engineer's comments, the responsibility of ensuring contractual, technical, and functional requirements lies with the Contractor. Any Non-compliance on the part of the Contractor in the preparation, submission, or resubmission of the Contractor's document shall not constitute a Variation.

Yours sincerely,

Hiroyuki Mizui

Project Director (The Engineer)

JICC (PMC-TRS)

Enclosure:

1. Annexure-1 : Minutes of Meeting (MoM) dated 16.02.2026.

Copy to:

1. PCPM/Vadodara/NHSRCL,
2. GM/Track/Delhi/NHSRCL.

Minutes of Meeting

Project : MAHSR T3 (Batch-15 sub lot-2)

FAT Date : 16.02.2026




Place : Pandrol Rahee Tech. Pvt Ltd (Hyderabad)

Part Name/Part No./Qty	e1883 Clips/ 70,000 No's
------------------------	--------------------------

Discussion Points:

1. Powder coating process and handling of coated clips witnessed & found satisfactory.
2. During FAT, condition of powder coating is found satisfactory. It is to be ensured that coating should not be damaged during transportation up to the Contractor store.
3. It is recommended to check the tape test as per ASTM D3359-17 during next FAT as a one-time test on a powder coated panel.

Attendees Name & Signature:

Name	Signature	Date
1. Mr. Navin Chandra Sharda- QM Manager- JICC		16/02/2026
2. Mr. Anup Khare- Chief Inspector-T3-JICC		16.02.2026
3. Mr. Munish Raj- Depot Incharge-Sabarmati-L&T		16/02/2026
4. Mr. Deepak CR- GM Quality-PRT Hyd		16/02/2026
5. Mr. Naresh Rangapur – Asst. Manager Quality/ PRT		16/02/2026