

Ref. No.: T3-JHC-LT-26-0527

Date: 9 Apr. 2026

M/s Larsen & Toubro Limited

MAHSR T-3 Project,

1st Floor, Plot No. 61, Zydex Industries, Gotri-Sevasi Road, Gotri,

Vadodara, Gujarat - 390021

Kind Attention: Mr. Akula S Phanendra Kumar (Project Manager, MAHSR T3 Package)

(Authorized Representative of M/s. Larsen & Toubro Limited)

Contract Name: Design, Supply and Construction of Track and Track related Works including Testing and Commissioning on Design-Build Lump Sum Price basis for Double Line High Speed Railway between Vadodara (MAHSR Km. 393.700) and Sabarmati Depot and Workshop (MAHSR Km. 509.875) in the State of Gujarat for the Project for Construction of Mumbai-Ahmedabad High Speed Rail [Package No. MAHSR-T-3].

Subject: Request for Engineer's direction regarding discrepancy in Sabarmati Depot Layout at 602A & 602B Crossover location

Reference:

1. Contract Agreement dated 10-06-2022
2. Checking and verification of OHE Mast Coordinates by T3 Contractor
3. Contractor's letter no. MAHSR/T-3/NHSRCL/DGN/GEN/2026/4609 dated 08-01-2026
4. Meeting held on 28-01-2026
5. Engineer's letter no. T3-JHC-LT-26-0172, dated 30-01-2026
6. Contractor's letter no. MAHSR/T-3/NHSRCL/DGN/GEN/2026/4757 dated 04-02-2026
7. Contractor's document no. MAHSR/T-3/IFC/INT/GEN/2024/348 dated 08-07-2024 (IIR-0000000364).
8. Engineer's letter no. T3-JHC-LT-26-0312, dated 27-02-2026
9. Contractor's letter no. MAHSR/T-3/NHSRCL/DGN/GEN/2026/4980 dated 13-03-2026

Dear Sir,

The Engineer writes with reference to the subject cited above and the Contractor's letter referenced at {9}.

The Engineer's comments to the Contractor's submission are as follows:

Ref. No.: T3-JHC-LT-26-0527

Date: 9 Apr. 2026

1. The Contractor's assertion that the T-3 alignment was properly shared with the interfacing contractor does not reflect the factual position. On the contrary, documented evidence indicates that the Contractor itself issued drawings based on the C-8 alignment. Furthermore, the Contractor's statement that the AutoCAD file was shared "for information only," while simultaneously requesting comments from the C-8 contractor, is contradictory and reflects a lack of clarity in communication.
2. Had the Contractor shared the rail sleeper arrangement drawings based on the correct T-3 contractual alignment with the C-8 contractor in a timely and formal manner, the discrepancy could have been identified and highlighted at an earlier stage. This indicates deficiencies in the Contractor's interface coordination and information-sharing practices. As previously communicated through multiple correspondences, the Contractor has failed to ensure clear, coordinated, and unambiguous interface management. As a result, the interfacing contractor proceeded on the basis of incorrect alignment data leading to avoidable discrepancies.
3. The Contractor has explicitly confirmed that it checked and plotted OHE mast coordinates on the approved T-3 layout. Despite this, the Contractor failed to identify and notify the ~40 m discrepancy in crossover location in a timely manner to either the Engineer or the interfacing contractor. This constitutes a serious lapse in the Contractor's obligation with respect to design verification, review, and coordination responsibilities.
4. The above issue is attributable to the non-deployment of the Contractor's core design team on the Project and the inadequate engagement of the deployed design team for the T-3 works. Furthermore, the absence of the Contractor's Design Manager from the critical design interface meeting held on 06.04.2026, without prior intimation, is noted with concern, particularly as several critical interface matters with D2 and C8 Contractors remain unresolved.
5. In view of the aforementioned deficiencies in interface management and failure to share correct information in timely manner, by the T3 Contractor, any consequences arising therefrom, including but not limited to delays, rework, disruption, or interface-related impacts, shall remain the sole responsibility of the T-3 Contractor, in accordance with the relevant provisions of the Contract.
6. Further, the Contractor is hereby advised to submit the revised rail sleeper arrangement drawings for the Engineer review and approval.
7. The Contractor is further advised to maintain continuous, proactive and effective coordination with the interfacing contractors in strict accordance with ERGS Subdivision 04040 – Interface,



Ref. No.: T3-JHC-LT-26-0527

Date: 9 Apr. 2026

Coordination, and Cooperation with Other. Please note that any delay or disruption to the works of T-3 and/or C-8 arising from improper interface management and/or inadequate checking and verification by the T-3 Contractor shall be solely attributable to the Contractor and shall be dealt in accordance with the provisions of the Contract.

Please note that:

- this letter is not intended as, and should not be construed as an admission of any kind or an instruction or a waiver of any rights under the Contract, which are expressly reserved; and
- does not absolve the Contractor from the responsibilities and commitments delineated in the Contract.

Yours sincerely,

Hiroyuki Mizui

Project Director (The Engineer)

JICC (PMC-TRS)

Enclosures: Nil.

Copy to:

1. CPM/Civil/Vadodara/NHSRCL,
2. GM/Track/Delhi/NHSRCL.